COMPLETION REPORT

1	Name of the work	Providing & Sinking of Borewells, Motor pumps & Supply Drinking water Facility through to Tanker at T.Dasarahalli Ward No 15
2	Sanctioned Estimate No. & Date	BBMP/EE/OD/WO/006/2017-18 date-07-08-2017
3	Head of Account which is chargeable	P, Code 1802
4	Instrument Order NO. & Date	IC/D/AS/PR/106/16-17 date 25/3/17 CE/TS/22/17-18 date 19-4-2017
5	Name Of Contractor	Technical Manager (west) Karnataka Rurral Infrastructure Development Limted, Project Implementation Unit, Madhavanagara bangalore 560 001.
6 a	Time Stipulated for Completion of work	Yes
b	Delay in Exculpation of Work	N/A
7	Measurement recorded in	MB No-1712 Page No 171187 to 171198
8	Check Measurement of the Asst	D.S. Manjunath
9	Name of the office/official in charge of the work	— ee —
10	a) Asst. Eng/junior Eng	D.S, manjunath
	b) Asst. Exe Engineer	Shivakumar Odayar

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
40.0 lakhs	Rs 3938599=00	—	61401=00

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

Shodayar

ASSIATANT EXECUTIVE ENGINEER
ಟಿ.ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಪಿ
ಬೆಂಗಳೂರು